



City of Winter Springs
Community Development
1126 E. SR 434, Winter Springs, FL 32708

Pressure Test Certification Affidavit

In accordance with FBC - Residential 2023, 8th Edition.

P2503.7 Water-Supply System Testing

Upon completion of the water-supply system or a section of it, the system or portion completed shall be tested and proved tight under a water pressure of not less than the working pressure of the system or, for piping systems other than plastic, by an air test of not less than 50 psi.

This pressure shall be held for not less than 15 minutes.

The water used for tests shall be obtained from a potable water source.

This affidavit shall be accepted as a certification of code compliance.

Test Data Required:

Test Date: _____ Time: _____

Test Pressure: _____

Test Duration: _____

Company Name: _____

Technician who performed the test: _____

Project Address: _____

Permit Number: _____

Contractor's Printed Name: _____

Contractor Signature: _____ Date: _____

Notary Signature: _____ Date: _____

*** This guideline is to be used as a minimum requirement and is subject to change without notice.